

Worsbrough Banking Replacement Works

Plan for W.C. 14th August 2023



North-West – ‘Shallows’

No further work planned here this week. Access road to remain open for Kip's Wall works

(Accessible peg area to be reinstated once Kip's Wall works completed)

North-East – ‘Kip's Wall’

Finish preparations for, and install, scaffold access/working platform for stone masons who are due to commence works 21st August

South Side

Commencing rock mattress installation to western section

Continue excavation of remaining wall